




STOP WORK NOTICE #11

Project: <u>SVBX LTSS</u>		Date: <u>August 14, 2015</u>
Contract: <u>C700 (DB11002F)</u>		Time: <u>3:20 PM</u>
1. Personnel Contacted: Mike Rausch, Brad Nystrom		
2. Location: Berryessa Station Concourse Level		
3. Description of Work Activity Stopped: Concrete slab pour at Berryessa Station concourse level which will cover nonconforming sanitary sewer pipe.		
4. Non-Compliance Description/Reason for Work Stoppage: SSH installed Cast Iron sewer pipes instead of required Class H Schedule 80 PVC pipes. NCR 113 was initiated to resolve the nonconformance. The concrete slab pour that will cover these nonconforming pipes is being stopped until a disposition to NCR 113 has been approved.		
5. Requirements for Work to Proceed: Attain VTA concurrence on NCR 113 disposition.		
6. Approved Construction Document References: Technical Specifications 22 13 01 Part 2; Technical Specification 20 10 13 Part 2.		
Notice Issued By:  _____ Signature		Distribution: SVBX Project Director SSH Project Director LTSS Project Manager SVBX Contract Manager Other: _____
Receipt Acknowledgement: _____ Signature		_____ Date
Corrective Action Taken: 		
Work Resumption Authorized: <div style="text-align: right;"> _____ Signature/Date </div>		