


City of Mt. Vernon

MEMORIAL FIELD TENNIS BUBBLE

Post Installation Report

December 16, 2016



MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT



James A. Callahan, P.E.
Vice President

**MEMORIAL FIELD
TENNIS BUBBLE**

Post Installation Report

Prepared for:

Ralph Uzzi

DPW Commissioner

City of Mt. Vernon

City Hall

One Roosevelt Square

Mt. Vernon NY 10550

Prepared by:

Arcadis of New York, Inc.

44 South Broadway

15th Floor

White Plains

New York 10601

Tel 914 694 2100

Fax 914 694 9286

Our Ref.:

009100

Date:

December 21, 2016

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential and exempt from disclosure under applicable law. Any dissemination, distribution or copying of this document is strictly prohibited.

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

VERSION CONTROL, OPTIONAL

Issue	Revision No	Date Issued	Page No	Description	Reviewed by
Final Draft	1	12/17/16		Draft final report. Report defining the design and construction activities required to install the air supported structure (bubble) at Memorial Field	
Final Draft	2				
Final Report	3	1/24/16		Minor clerical edits included	JMC

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

CONTENTS

Acronyms and Abbreviations.....	ii
Executive Summary.....	1
1 Background.....	1
2 Timeline.....	1
3 Design Activities.....	2
3.1 General.....	2
3.2 Electrical Design.....	2
3.3 Structural Design.....	2
3.4 Architectural Design.....	3
3.5 Plumbing Design.....	3
4 Construction Activities.....	4
5 Challenges.....	6
6 Remaining work.....	7

TABLES

Table 1. Key Project Personnel.....	8
-------------------------------------	---

FIGURES

Figure 1. Aerial Site Photo.....	9
Figure 2. Zoomed in Aerial Site Photo.....	10

APPENDICES

- A. Photo Log
- B. Building Code Review

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

ACRONYMS AND ABBREVIATIONS

AHU	Air Handling Unit
ATS	Automatic Transfer Switch
Arizon	Arizon Structures Worldwide, LLC (Tennis Bubble Manufacturer)
Con Ed	Consolidated Edison
Kela	Kela Tennis Inc
PSIG	Pound per square inch, pressure

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

EXECUTIVE SUMMARY

The Mt. Vernon Tennis facility rehabilitation and expansion project was started in 2014. The new facility is replacing an existing two tennis court facility which included small wooden structures that served as tennis program offices, changing rooms, restrooms, etc. The facilities current design is partially complete with the tennis bubble fabric newly erected utilizing the steel shell of the planned facility as a supporting wall. All construction on the tennis facility building has halted awaiting direction from the City of Mt. Vernon.

Arcadis was brought on the project to assist the City complete all required engineering and construction management tasks required to erect the tennis bubble. As of December, 13 2016, the fabric bubble is "up" and is available for tennis play. The Kela family who owns the tennis bubble structure and operates the tennis facility is satisfied with the outcome, and has acknowledged the assistance of the City.

This report documents the efforts undertaken in erecting the tennis bubble.

1 BACKGROUND

Arcadis was engaged by the current mayor's administration to assist the City with a project at Memorial Field on E. Sanford Avenue in Mt. Vernon. The initial request was to identify a method of erecting the fabric tennis bubble given that the adjoining building's construction had not been completed. The City had contracted with the architectural firm of Errol McIntosh RA to design the tennis facility building and the corresponding utilities. It appears that the contract documents were never fully completed and lacked engineering and architectural detailing.

The City had taken it upon themselves to attempt to finish the design of the building, system by system, component by component and either bid the work to contractors for construction and installation services or to vendors for equipment or materials. The City was also attempting to construct portions of the facility themselves. Neither of these construction methods appear to have any rapid success.

The City signed a 15-year license agreement with Kela (Kela) Tennis Inc, to maintain and operate an Indoor and Outdoor Tennis Facility at the Memorial Field Tennis Area, commencing April 1, 2015. The Kela family engaged tennis bubble manufacturer Arizon Structures Worldwide, LLC (Arizon), sales order A10212, to design, fabricate and install a fabric bubble to enclose the six-court facility. The bubble relies on the tennis facility building's east wall as an integral component of the enclosure. At the time Arcadis was brought on, the building and the bubble's supporting utilities were behind schedule for a fall 2016 erection having already missed the fall 2015 target date.

2 TIMELINE

- City of Mt. Vernon owned and operated the Memorial Field Tennis facility, as an outdoor open court facility (1980-2014) with small wooden structures serving as restroom, changing and office facilities.
- Design of new courts, demolition of existing court and construction of the new 6-USTA approved Har-Tru courts was completed in 11/2014. A portion of the at-grade first floor concrete slab for the proposed building was completed at this time as well. Electrical conduit was installed below the courts, linking the proposed building on the west with the mechanical equipment slab on the east side of the courts. The City designed the natural gas piping for the site and had the 2 PSIG below ground piping installed at the same time as the court foundation was constructed.
- The building's metal superstructure was erected in the fall of 2015.
- Kela signs purchase order of the tennis facility on March 12, 2016
- Arcadis meets with Commissioner Uzzi for a project briefing, discussion of scope of services and request for a proposal.
- Arcadis submits original proposal to Commissioner Uzzi Sept. 2, 2016. Arcadis initiates design and construction administration assistance without a signed contract
- Arcadis prepares proposal and draft solution presentation to Commissioner Uzzi and the Kela family at city hall (Sept 9, 2016).

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

- Mayor Thomas signs revised proposal Oct. 18, 2016
- Design and Construction, activities under Arcadis direction starts on August 31st and is completed on December 15th.

3 DESIGN ACTIVITIES

3.1 General

- Coordinated with Arizon, the City's list of outstanding items and a number of various outstanding proposals from associated contractors.
- Arcadis performed a review of Arizon's shop drawings. This had not been done prior to our involvement in the project.
- Design services described within Sections 3.2-3.5 were performed by Arcadis engineers and architects. These design activities were in support of the original design, as they were not included in the documentation that was provided by the City to Arcadis.
- The Arcadis design services were all extra work performed and not included in the original proposal.

3.2 Electrical Design

- Designed electrical distribution of the tennis bubble equipment and the future main building, providing 480/277 Volt, Three Phase and 120/240 Volt, Three Phase systems. Developed one-line electrical power diagrams.
- Coordinated with Consolidated Edison (Con Ed) for new utility and electrical service setup. Developed the electrical load letter for the Con Ed power request.
- Collaborated with Arizon for electrical installations of field equipment such as air handling unit (AHU-2500), backup generator, roll-up door, and indoor lighting.
- Field verified existing electrical installations such as temporary power, conduits, etc. to utilize with new electrical systems.

3.3 Structural Design

- The metal decking that supports the concrete on the second floor was accepted by the City as 22-gauge thick steel. The design drawings call for 18-gauge thick steel, a much stronger decking. The installation of the thinner material required temporary shoring to be designed, and installed while the concrete cured and developed strength.
- Connection plate at the top of the building was modified to allow the bubble fabric to connect to the top steel box beam. The original design had fabrication and installation design deficiencies preventing that connection. Arcadis developed four alternative attachment scenarios and sent them to Arizon for their comment and approval.

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

- The steel plate, box beam and bolt connections at the top of the building were structurally analyzed based on loading provided by Arizon.
- The bent steel angle and bolts that accept and connect the bubble fabric on the north and south side of the building were structurally analyzed.

3.4 Architectural Design

- Design items described
- A Building Code review was performed and a letter memo prepared (Oct. 11, 2016) to understand and relay the building's adherence to applicable codes (See Appendix B). This letter memo details a list of design deficiencies.
- The exterior first floor walls of the building had been constructed but were not structurally capable of withstanding the air pressure of the bubble. Shoring, along with exterior sheathing and an air barrier, were designed to stiffen the walls.
- The second-floor walls, including the exterior sheathing and air barrier, were also designed to withstand the bubble's air pressure.
- An electrical room had to be designed to house the required electrical equipment to operate the bubble's air handling unit (AHU).
- An entrance lobby was designed to allow tennis patrons to enter the bubble through Arizon's revolving door.
- Stairs and landings were designed to access the emergency exit doors on the north side of the bubble.
- A ramp was designed to allow access down from the revolving door to the court surface elevation.
- A concrete pad, including bollards, was designed at the gas meter location to comply with plumbing code and Con Ed requirements.
- Concrete pads were designed outside of each emergency exit door.
- Rain gutter details were designed, partially installed. (photo 18)

3.5 Plumbing Design

- Back checked the plumbing calculations for the natural gas piping.
- Coordinated on behalf of the project with Con Ed for installation of the gas meters and pressure regulating valves.
- Coordinate many, many times with Con Ed regarding the natural gas service installation.

4 CONSTRUCTION ACTIVITIES

- East half of the building's second floor concrete slab is poured by Landi, after wood shoring is installed below to compensate for deficient structural conditions there were present at the time of the first Arcadis construction oversight engagement. Sept. 26, 2016. (Photo 3)
 - At the direction of Arcadis concrete test cylinders were prepared, at each concrete pour, for later concrete strength testing. Testing was not specified on the original structural drawings.
- Remaining portion of the building's first floor concrete slab on grade is poured by Landi. Arcadis site oversight Sept. 28, 2016
- Arcadis requested an independent concrete testing lab, Advance Testing Company, Inc., to perform strength tests on the Landi concrete. Proposal delivered and fee included in Landi change order. Sept. 29, 2016
- Arcadis conducted a site walk-through with the electrical contractor, C. Williams, to direct them where to install the exterior grade conduit on the exterior concrete wall. Oct. 3, 2016
- Arcadis evaluated and negotiated C. William's electrical proposal. Oct. 7, 2016
- Trench for Con Ed underground electrical service conduit is excavated. Oct. 10, 2016.
- West half of building's second floor concrete slab is poured by Landi, after wood shoring is installed below. Arcadis site oversight. Oct. 11, 2016. (See first dot under the Section 4 above)
- CWC, the Kela family's building framing contractor starts construction on enclosing the east and portions of the north and south walls to accept the tennis bubble connection.
 - The original contractor's work that included framing the exterior of the building was deemed by Arcadis to be unacceptable and the contractor was asked to stop work, collect his unused materials and leave the site.
- CWC begins wall construction. Oct. 11, 2016
 - Coordinated with the original tennis court engineer regarding weight limitations on the court. Then directed CWC that their equipment needed wood planking below the wheels to spread the loading, so as not to damage the Har-Tru court surface and piping below.
- Electrical equipment installation starts. Oct. 13, 2016. (Photos 11,12,13&14)
- Requested that CWC construct an electrical room on the northwest side of the first floor within the building to house all of the electrical equipment. The electrical room included in the original design. This is a Con Ed approval requirement.
- C. Williams starts the installation of the electrical service from the existing power pole via an earthen trench on the west side of the building to the proposed electrical room. (Photo 11 & 12) Oct. 11, 2016
- Instructed the City how and where to pour the concrete pad to house the natural gas meters and pressure regulators.

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

- Coordinated with Kela's steel fabrication contractor. Arcadis had to instruct them what to do, how to do it and walk the site to show them where work needed to be performed. Oct. 11, 2016
- Requested that the City assist in removal of construction debris. Oct. 14, 2016
- Continued on-site construction management, directing all trades on what, where and how to perform their respective tasks. Oct. 14, 2016
- Coordinated with City regarding exit door concrete pad installations and directed them where to back fill the natural gas piping on the east side of the tennis courts. Oct. 18, 2016
- Coordinated with CWC for construction of main entrance vestibule. Oct. 18, 2016
- Assisted Arizon's shipping company to offload their equipment. This entailed providing driving directions to the shipping company's driver from the NY/PA border to the site, removal of Memorial Field's entrance gating, requesting the City to assist with manpower and machinery to remove heavy and large materials from the truck, inspect the load and sign for it and then close up the field gate.
- Coordinated with the City to form and pour the emergency door concrete pads, assisted Landi's crew on where and how to pour the vehicle door concrete pad, and directed Landi to remove the wood shoring under the second floor that was supporting the concrete pour. Oct. 20, 2016.
- Coordination of the routing of multiple interior conduits for the exterior roll-up door, interior tennis court lighting fixtures and exit/emergency lighting fixtures. (Photo 24) Oct. 21, 2016
- Con Ed underground electrical service conduit is, sketched, formed and encased in a concrete ductbank and backfilled. Oct. 26, 2016
- Arcadis oversees Arizon's air handling unit (AHU-2500) placement and coordinated electrical connection utilizing the existing conduits crossing the tennis courts. (Photo 13) Oct. 28, 2016
- Electrical equipment in the electrical room is finished and inspected. Con Ed inspects the underground feeder conduit for the main service. (Photo 16) Oct. 31, 2016.
- Existing conduits are cleaned with assistance from the City. Feeder cables for AHU and ATS are installed in existing conduits between the main building and the field equipment pad. (Photo 19 & 20) Nov. 3, 2016
- Guy wire on the existing electrical pole is installed to provide additional support, conforming to Con Ed specification. Con Ed overhead service cable is connected to new underground service cable. Electrical equipment in the electrical room is energized and tested. (Photo 14) Nov. 7, 2016.
- Electrical installation of AHU is finished and tested. (Photo 21) Nov. 10, 2016
- Coordinated the steel plate locations on the roof, the steel angles on the perimeter wall, directed the installation and connection of the standby generator to the AHU, and verified that the doors and locks were installed at the entrance hallway and electrical room. Nov. 14, 2016
- City of Mt. Vernon trims trees for replacement of the existing electrical feeder cable. Emergency generator and ATS are tested for normal and emergency conditions. (Photo 22) Nov. 17, 2016

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

- Assisted Con Ed in piping the natural gas service. Started up the standby generator that was a requirement of Arizon's to install the bubble fabric. Nov. 21, 2016
- Arizon's crew starts bubble fabric installation. Nov. 27, 2016. Complete installation approximately two weeks.
- After a week of failed attempts of the bubble's fabric to be inflated, mostly due to weather hindering the inflation as well as on-site fabric modifications, the bubble was completely inflated and the installation of lights was started. Dec. 12, 2016
- Request from Kela and Arizon to field trouble shoot the AHU's heater. Assisted Arizon via phone to put the burner back on-line. Dec. 12, 2016
- The tennis structure is fully operational, with lighting, and ready for play. Dec. 13, 2016

5 CHALLENGES

- The project's initial and immediate challenge was to expedite all construction activities on site to meet the Kela family's operating schedule. All aspects of the tennis facilities' construction were significantly behind schedule to allow for tennis activities in the fall. The design of the building, plumbing, concrete and bubble structure were not complete.
- The electrical design had not been started.
- The electrical conduits that were installed underneath the tennis courts, by the City, were not documented on the drawings or in any written form. This caused a significant amount of investigation time and rework to remedy this situation. The mechanical equipment pad was not coordinate with Arizon's equipment layout and a work-around had to be developed to accommodate this situation. (Photo 19)
- The tennis facilities first floor exterior was determined to be of questionable structural capacity, so all further construction was halted by the onsite contractor and additional shoring had to be designed and installed to accommodate the tennis bubble's pressure requirements. (Photo 1)
- The building's first floor exterior wall was partially installed when Arcadis visited the site for the first time. It was noticed that the wall was not being fabricated with structural materials, and the structural capacity of this wall was deemed structurally suspect. Due to the accelerated pace of the project it was decided to clad this work with plywood and brace it from behind to provide additional structural capacity. In the spring of 2017 when the bubble is taken down, we recommend that the plywood be removed and repurposed and that the metal wall framing be removed and recycled. (Photo 25)
- Under standard construction schedules the installation of new electrical and natural gas services require a significant amount of time. Con Ed had been contacted by the City prior to Arcadis' involvement but little to no movement had been made for either of the services' connections in some time.

6 REMAINING WORK

- Coordinate with Con Ed for replacement of existing overhead service cable with larger cable.
- Install the AHU's remote display and wind sensor at a permanent location.
- Relocate the lighting receptacle plug installations for indoor lighting fixtures. Their current location needs to be coordinate with the final building façade.
- Installation of a temporary gutter system and storm water piping to drain rain water and snow melt that comes off the west side of the tennis bubble and the east side of the building's roof. (Photo 18)
- Design and installation of a temporary rest room facility. Presumably these facilities will be installed on the first floor of the building. Men's and woman's toilet facilities will require walls, lighting, heat, hot and cold water, water fixtures, ventilation, security and sanitary services. The original design, that was not completed, directs the sanitary flow from this facility to connect to the Memorial Field bleacher rehabilitated sanitary line. As of this time this sanitary line is not available and a temporary or temporary-to-permanent below ground pump pit may have to be installed to lift the flow to Garden Avenue's sanitary piping that is up gradient to the building.
- The design of the tennis facility building, including review of the structural work done to date, architectural, HVAC, electrical, plumbing, and site work is required. A new set of biddable construction documents should be compiled, publicly bid and awarded to the lowest qualified contractor, or contractors. Coordination with New York State's Wick's Laws and PAF bidding requirements should also be performed.
- Remaining Work – Kela
 1. Purchase portable shipping containers to store the bubbles fabric, hardware, steel supports, cables and wooden pallets during the summer season.
 2. Contract with a local mechanical company to maintain and repair the AHU.
 3. Contract with a local Generac generator company to maintain and repair the standby generator.

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT

Table 1. Key Project Personnel

Role	Company	Name, title	Contact Info	Phone Number
Project Manager	Arcadis	James Callahan PE, Vice President	James.callahan@arcadis.com	914 588 8553
Lead Electrical	Arcadis	Woojin Jung	Woojin.jung@arcadis.com	914 641 2741
Lead Architect	Arcadis	Richard Bello RA	Richard.Bello@arcadis.com	914 641 2480
City's Main Contact	City of Mt. Vernon	Ralph Uzzi, DWP Commissioner	-	914 665 2475
City's Project Assistant	City of Mt. Vernon	Joe Carretta	-	914 804 0806
City's Plumbing inspector	City of Mt. Vernon	John Royce PE	-	914 447 1296
Tennis bubble owner and facility Leasee	Kela Tennis	Kela Simunyola, Owner	-	
Electrical Contractor	C. Williams	Chris Williams, Owner	-	914 667 5754
Concrete Contractor	Landi Constructing	Anthony DeBenedictis	-	914 447 1032
Concrete Testing Laboratory	Advance Testing	-	-	845 496 1600
Plumbing Contractor		Elio Guglielmi, Owner	-	914 769 1431
Façade Contractor	CWC	Vincent Fiore, Principal	Vincent@cwcontractingcorp.com	201 661 1459
Tennis Structure Supplier	Arizon Structures Worldwide LLC	Jan Ligas, President	jligas@arizoncompanies.com	201 264 5547
Utility Representative	Con Edison	James O'Connell	O'connellj@coned.com	914 925 6132

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT




Figure 1. Aerial Site Photo

MEMORIAL FIELD TENNIS BUBBLE POST-INSTALLATION REPORT



Figure 2. Zoomed in Aerial Site Photo

(tennis courts constructed and operating, partial first floor slab)

APPENDIX A

Photo Log



Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 1

Date:

9/23/2016

Description:

Metal decking was too thin requiring additional support to hold concrete during placement.

Location:

Underside of second floor metal decking.



Photo: 2

Date:

9/23/2016

Description:

Steel stairs fabricated incorrectly and improperly supported due to there being no floor slab.

Location:

First floor south stair.

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 3

Date:
9/26/2016

Description:
Slab reinforcing only added
after Arcadis inspection.

Location:
Second floor slab.



Photo: 4

Date:
9/27/16

Description:
First concrete pour in 2016.
Second floor eastern side.
Post rain event

Location:
Second floor

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 5

Date:
9/28/2016

Description:
First floor walls improperly built: metal gauge is too thin, strapping at column is incorrect detail, wall is reinforced with wood.

Location:
First floor east wall.



Photo: 6

Date:
9/28/2016

Description:
Initial concrete poured without reinforcing or vapor barrier

Location:
First Floor Slab.

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 7

Date:
9/28/2016

Description:
Improper first floor slab
resulted in severe cracking
and settling.

Location:
First floor Slab.



Photo: 8

Date:
9/30/16

Description:
Metal stair runners were not
set correctly and create a half
step on first step. Remedy has
been identified

Location:
First floor slab

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 9

Date:
9/30/16

Description:
Mechanical equipment pad. Electrical conduits are in the wrong location and the retaining wall in the rear has failed.

Location:
East side of courts




Photo: 10

Date:
10/7/2016

Description:
Steel beam placed 1-1/2" out of level.

Location:
South second floor.

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 11

Date:
10/14/16

Description:
Underground service conduit from Con Ed utility pole and feeder conduits from field equipment, routing to Electrical Room.

Location:
Exterior wall of Electrical Room, looking north



Photo: 12

Date:
10/14/16

Description:
Underground conduits laid in trench before ductbank installation

Location:
West side of Main Building, looking south

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 13

Date:
10/14/16

Description:
Underground pull box,
intercepting existing conduits
to route to Electrical Room

Location:
West side of Main Building,
looking south



Photo: 14

Date:
10/21/16

Description:
Electrical Room under
construction

Location:
Main Building, looking north

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 15

Date: 10/28/16

Description:

Aluminum extrusion requires cleaning and new wooden shims. This is completed the last day prior to fabric installation

Location:

Northern side of tennis courts



Photo: 16

Date:
10/31/16

Description:

Electrical Room

Location:

Main Building, looking West

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 17

Date:
11/3/16

Description:
Temporary roof built on the second floor slab to protection the first floor electrical room from rain

Location:
Building's second floor at rear stairwell.




Photo: 18

Date:
11/3/16

Description:
Top of building's east wall. Plywood acting as a walkway for fabric installation and as gutter for rain drainage.

Location:
Photo from second floor in building

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 19

Date:
11/3/16

Description:
Undocumented electrical
conduit. Field testing proved
them connected to building's
west side

Location:
Mechanical equipment pad,
north side



Photo: 20

Date:
11/3/16

Description:
Pull string installation in
existing conduit installed
between equipment pad and
Main Building

Location:
Equipment Pad, looking north

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field




Photo: 21

Date:
11/8/16

Description:
Power/Control Cabinet of Air
Handling unit

Location:
Equipment Pad, looking south



Photo: 22

Date:
11/10/16

Description:
Emergency generator and ATS
on Air Handling unit

Location:
Equipment Pad, looking west

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 23

Date:
11/14/16

Description:
Top connection box beam.
Building steel members are
not straight

Location:
Roof



Photo: 24

Date:
11/17/16

Description:
Lighting Conduit and
Receptacle boxes installed on
concrete wall

Location:
Tennis Court, looking south

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 25

Date:
12/4/16

Description:
Wooden bracing. Bracing first floor non-structural steel wall framing. This wall will require replacement

Location:
First floor within building




Photo: 26

Date:
12/7/16

Description:
Bubble fabric binds on both sides of building. Field modifications required to make fit.

Location:
Outside of bubble, looking east on west side of courts

Project Photographs

Mount Vernon Tennis
Facility at Memorial Field



Photo: 27

Date:
12/12/16

Description:
Installation of lights.

Location:
Inside bubble looking north

APPENDIX B

Building Code Review



MEMO

To:
James Callahan, PE

Copies:
Richard Bello, RA
Report, Appendix B

Arcadis, CE, Inc
44 S. Broadway
15th Floor
White Plains
New York 10601
Tel 914-694-2100
Fax 914-694-9286

From:
Errol Dawkins, RA

Date:
Sept. 30, 2016

Arcadis Project No.:
00096001.0000

Subject:
Tennis Facility Building at Memorial Field
Mount Vernon, NY

This memorandum is to provide guidance related to the building code requirements. I have reviewed the existing documents for the construction of the Tennis Facility and have not found any building code documentation. The construction of the Tennis Facility is under way prior to the effective date of the current 2014 NYS Building code. Therefore, the 2010 NYS Building Code governs the construction of the tennis facility. Below is my review and interpretation of the building design as related to the NYS Building Code.

The Tennis Facility is 2 story steel frame construction structure with insulated non-load bearing metal stud walls and stucco finish. **The building footprint is 40'-8" by 131'-8"**. The first-floor gross area is 5,493 square feet and the second-floor area is 5,353 square feet. The first floor includes reception desk area, office, pro shop, concession, **men's and women's restroom with showers, utility room, storage room and viewing gallery**. The second-floor spaces include restrooms and a viewing gallery.

SUMMARY OF PROGRAM OF SPACES

Floor	Space	Estimate SF (net sf)	Occupancy Load
First Floor	Vestibule	110 sf	0
	Reception Desk	132 sf	2
	Office	323 sf	4
	Hall	99 sf	0
	Employee Toilet	30.25 sf	0
	Viewing Area	2690	180 (@ 15sf per person)
	Stair A	49.5 sf	0
	Stair B	97.5 sf	0
	Pro Shop	192 sf	2
	Concession	178 sf	2
	Women's Restroom	440 sf	0
	Men's Restroom	403.2 sf	0
	Utility Room	115.5 sf	0
	Storage	215 sf	0
First Floor Total Occupant Load			190 people
Second Floor	Viewing Area	4,242.4 sf	283 (@ 15sf per person)
	Women's Restroom	247 sf	0
	Men's Restroom	142.5 sf	0
	Stair A	240.6 sf	0
	Stair B	117 sf	0
Second Floor Total Occupant Load			283 people

NYS BUILDING CODE REVIEW

A building code review was conducted at a high level of the existing plans, elevations and sections documents being used to construct the tennis facility. The building code review, as outlined below, indicates that the design documents do not fully illustrate compliance with the NYS Building Code or provide sufficient detail to complete a comprehensive code review. Specifically, in the areas of fire-resistance construction, fire protection, accessibility, and energy efficiency compliance, the documents are largely silent. New or supplement documents will be needed to ensure compliance with the code.

2010 NYS BUILDING CODE REVIEW SUMMARY CHART

Code Reference	Code Item	Allowable or Requirement	Notation	Design Review Issue
USE AND OCCUPANCY CLASSIFICATION				
Chapter 3	Occupancy Group	A-4	Intended for viewing of indoor sporting events and activities with spectator seating	Not indicated on documents
GENERAL BUILDING HEIGHTS AND AREAS				
Table 503	Allowable height	55 feet	From grade plane	
	Max stories	2	From grade plane	
	Building Area	9,500 sf	Per story	
Table 508.2	Storage rooms over 100 sf	1 hour rated separation or Automatic sprinklers	Incidental use area	Not indicated on documents
TYPE OF CONSTRUCTION				
Table 601 (based on construction type III B)	Structural frame	0 - hour	Minimum fire resistance rating	
	Bearing Walls – exterior	2 - hours	Minimum fire resistance rating	
	Bearing Walls – interior	0 - hours	Minimum fire resistance rating	
	Nonbearing Walls – exterior	Table 602	Minimum fire resistance rating	
	Nonbearing Walls – interior	0 - hours	Minimum fire resistance rating	
	Floor construction including supporting beams and joists	0 - hours	Minimum fire resistance rating	

Code Reference	Code Item	Allowable or Requirement	Notation	Design Review Issue
	Roof construction including supporting beams and joists	0 - hours	Minimum fire resistance rating	
Section 602.3	Construction Classification	III B	The exterior walls are of non-combustible materials and the interior building elements are of any material permitted by code.	Not indicated on documents
Table 602	Fire separation distance of $x < 5$	1 - hour	Minimum fire resistance rating	
	Fire separation distance of $5 \leq x < 10$	1 - hour	Minimum fire resistance rating	
	Fire separation distance of $10 \leq x < 30$	1 - hour	Minimum fire resistance rating	
	Fire separation distance of $x \geq 30$	0 - hour	Minimum fire resistance rating	
FIRE-RESISTANCE-RATED CONSTRUCTION				
Section 706.3.6	Fire barriers used on Incidental Use Areas	Table 508.2	Storage room to be fire barrier assembly	Not indicated on documents
Section 707	Shaft Enclosures		Enclosed stairs and shafts shall be constructed per Section 707	
INTERIOR FINISHES				
Table 803.5	Interior Finishes – Rooms	Class B	Maximum wall and ceiling finish material flame spread and smoke-development	
	Interior Finishes – Exits	Class A	Maximum wall and ceiling finish material flame spread and smoke-development	
	Interior Finishes – Corridors	Class A	Maximum wall and ceiling finish material flame spread and smoke-development	
FIRE PROTECTION				
Section 903.2.1.4	Automatic Sprinkler Systems	Required	Required if one of the following is met:	Not indicated on documents

MEMO

Code Reference	Code Item	Allowable or Requirement	Notation	Design Review Issue
	in an A-4 Occupancy		Fire area exceeds 12,000 sf Fire has occupant load of 100 or more Fire area is located on a floor other than the level of exit discharge	
Section 904	Alternative automatic fire-extinguishing systems	Undetermined	Concession area cooking?	
Section 905.3.1	Standpipe System based on building height	Not Required	Highest story not greater than 30 feet above lowest level of fire dept. vehicle access	
Section 905.3.2	Standpipe System in A-4 occupancy	Not Required	A occupancy not greater than 1,000 people	
Section 906	Portable Fire Extinguishers	Required		Not indicated on documents
Section 907	Fire Alarm and Detection System	Required	Based on automatic sprinkler system monitoring requirements Section 903.4	Not indicated on documents
Section 912	Fire Department Connections	Comply	Based on sprinkler system	Not indicated on documents
MEANS OF EGRESS				
Section 1003.2	Ceiling Height	Min 7'-6"		Not indicated on documents
Section 1004.3	Posting of occupant load in Assembly occupancy	Required		Not indicated on documents
Section 1006	Means of Egress Illumination	Required		Not indicated on documents
Section 1007.1	Accessible Means of Egress	One Required	Can be stair or elevator	Not indicated on documents
Section 1007.3	Accessible Exit Stairways - width	Min 48" betw handrails and area of refuge	Exception 3: bldg. with sprinkler system – clear width of 48" is not required	Not detailed on documents
Section 1007.6.1	Area of Refuge - Size	30" by 48" for each 200 occupants or portion thereof	2 area of refuge spaces required	Not indicated on documents

MEMO

Code Reference	Code Item	Allowable or Requirement	Notation	Design Review Issue
Section 1007.6.4	Area of Refuge Two-way communication	Required		Maybe – not denoted
Section 1008.1.9	Panic and fire exit hardware	Required	A occupancy with occupant load equal to or greater than 50	Not indicated on documents
Section 1009.1	Stair – width	Min 44"		Not indicated on documents
Section 1009.2	Stair – Headroom	Min 80"		Not indicated on documents
Section 1009.3	Stair – Tread and Riser	Tread Min 11" and Riser Max 7"		Not indicated on documents
Section 1010	Ramps	-	Refer to accessible	
Section 1011	Exit signs	Required		Not indicated on documents
Section 1014.3	Common Path of Egress Travel	Max 75'-0"		
Section 1015.1	Exit or exit access Doorways Required	Min 2 remote exits	For first and second floors	Maybe – first floor second exit is onto tennis courts?
Table 1016.1	Exit Access Travel Distance for A Occupancy	Max 200'-0"		
Table 1019.1	Minimum Number of Exits for Occupant Load	Min 2 exits from each floor	Floor with less than 500 occupant load: First floor occupant load 190 Second floor occupant load 238	
Section 1020.1	Vertical exit enclosures	Min 1 – hour exc.	Exception 8: 50% of egress stairways serving one adjacent space can be unenclosed Exception 9: Interior egress stairways serving only first and second stories of a building equipped throughout with an automatic sprinkler system are not required to be enclosed	

MEMO

Code Reference	Code Item	Allowable or Requirement	Notation	Design Review Issue
Section 1025	Assembly – Means of Egress		Building to comply with applicable provisions of this section	
ACCESSIBILITY				
Section 1103.1	Where Required	Required	No exceptions to the accessibility chapter of the code	Yes – must comply with accessibility code and ADA (federal law and regulation)
Section 1104	Accessible route	Required	Accessible route includes Arrival accessible curb; Arrival accessible parking; Accessible pedestrian walkway from parking to entry; Accessible route within facility to public area and employee areas.	Not indicated on documents
Section 1104.4	Multilevel buildings and facilities	1 accessible route required to second story	No exception applies to the second story	Not indicated on documents
Section 1109.2	Toilet and bathing facilities	Comply with accessibility requirements		Not indicated on documents
Section 1109.6	Elevators	Comply with accessibility requirements		Yes – Elevator is required
Section 1109.7	Lifts	Not allowed	Condition not listed in code allowing the use of a lift on the accessible route	Yes – Lift is not allowed for this design function or condition
Section 1109.12.3	Point of Sale and Service Counters	Comply with accessibility requirements		Not indicated on documents
Section 1109.13	Controls, Operating Mechanisms and Hardware	Comply with accessibility requirements		Not indicated on documents

MEMO

Code Reference	Code Item	Allowable or Requirement	Notation	Design Review Issue
Section 1109.14.3	Other Occupancies – Recreational and sports facilities	Comply with accessibility requirements		
Section 1109.14.4	Recreational and Sports Facilities exceptions	One accessible route to court sports		
Section 1110	Signage	Comply with accessibility requirements		Not indicated on documents
ENERGY EFFICIENCY				
Chapter 13		Climate zone - 4	Comply with Energy Conservation Construction Code of NYS	
ECC	Metal framed walls	U-Factor of 0.064 or R-Value of 13 = 7.5 ci		Not indicated on documents
ECC	Roof	U-Factor of 0.027 or R-Value of 38		Not indicated on documents
ECC	Slab on grade	F-0.730		Not indicated on documents
ECC	Swing Door	U-Factor of 0.70		Not indicated on documents
ECC	Storefront Walls	U-Factor of 0.50		Not indicated on documents
ECC	Storefront Door	U-Factor of 0.85		Not indicated on documents